EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains @ Hoysala Layout in Ward No. 07- Bytarayanapura
2	Amount of Work Portion	13, 04, 387.39
3	Estimated Cost	17.00 lakhs.
4	Name of contractor	Siddesh a
5	Agreement No.	22/21.4.22
6	No. and date under which work order issued	22/22.4.22
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	20/7/22
9	Date of receipt of application in the sub division office	20/7/22
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	9 Days.
15	Date of recommending time limit applied for	22.7.22 to 30.7.22
16	Whether the orginal application of the contractor is enclosed.	Enclosed
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	30.7.22.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to Continious Rain EOT may be Approved with nominal Penality
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved with Rs 900/= Penality.

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division

Executive Engineer,
Bytarayanapura Division,
BBMP, Bangalore.